

Group Addresses

Project: StanovanjeKogler

End date: ponedeljek, 06. januar 2020

Import date: sobota, 14. december 2019

Print date: **ponedeljek, 06. januar 2020**

Print time: 18:36:54

Comments: k0glerk0gler

Status: Accepted

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 0	Hodnik			No
 0/0	Luci ON/OFF			No
 0/0/1 Hodnik Luc ON/OFF 1/1	Switching	switch	No	No
 0/0/2 Hodnik Luc ON/OFF 1/1	Status	switch	No	No
 0/1	Luci DIMM			No
 0/1/3 Hodnik Luc DIMM 1/2	Switching	switch	No	No
 0/1/4 Hodnik Luc DIMM 1/2	Status	switch	No	No
 0/1/5 Hodnik Luc DIMM 1/2	Dimming	dimming control	No	No
 0/1/6 Hodnik Luc DIMM 1/2	dimming value feedback	percentage (0..100%)	No	No
 0/1/7 Hodnik Luc DIMM 1/2	Value	percentage (0..100%)	No	No
 0/1/8 Hodnik Luc DIMM 1/3	Switching	switch	No	No
 0/1/9 Hodnik Luc DIMM 1/3	Status	switch	No	No
 0/1/10 Hodnik Luc DIMM 1/3	Dimming	dimming control	No	No
 0/1/11 Hodnik Luc DIMM 1/3	dimming value feedback	percentage (0..100%)	No	No
 0/1/12 Hodnik Luc DIMM 1/3	Value	percentage (0..100%)	No	No
 0/2	Zaluzije			No
 0/2/2 Hodnik Zaluzije Z1	blinds position feedback	1 byte	No	No
 0/2/3 Hodnik Zaluzije Z1	slat position feedback	1 byte	No	No
 0/2/15 Hodnik Zaluzije Z1	Movement	up/down	No	No
 0/2/16 Hodnik Zaluzije Z1	Step/Stop	step	No	No
 0/2/17 Hodnik Zaluzije Z1	Wind alert	alarm	No	No
 0/2/18	Rain alert	alarm	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 0/2 Hodnik Zaluzije Z1	Zaluzije			No
 0/2/19 Hodnik Zaluzije Z1	blinds position	percentage (0..100%)	No	No
 0/2/20 Hodnik Zaluzije Z1	slat position	percentage (0..100%)	No	No
 0/3	Vrata			No
 0/3/0 Hodnik V1 - vrata	Vrata V1 Status	switch	No	No
 0/3/1 Hodnik V2 - vrata	Vrata V2 Status	switch	No	No
 0/3/2 Hodnik V3 - vrata	Vrata V3 Status	switch	No	No
 0/3/3 Hodnik V4 - vrata	Vrata V4 Status	switch	No	No
 0/3/5 Hodnik V6 - vrata	Vrata V6 Status	switch	No	No
 0/3/6 Hodnik V7 - vrata	Vrata V7 Status	switch	No	No
 0/4	PorabaToka ON/OFF			No
 0/5	Ostalo			No
 1	Dnevna soba			No
 1/1	Luci ON/OFF			No
 1/2	Luci DIMM			No
 1/2/0 Dnevna soba Luc DIMM 2/8	Switching	switch	No	No
 1/2/1 Dnevna soba Luc DIMM 2/8	Status	switch	No	No
 1/2/2 Dnevna soba Luc DIMM 2/8	Dimming	dimming control	No	No
 1/2/3 Dnevna soba Luc DIMM 2/8	dimming value feedback	percentage (0..100%)	No	No
 1/2/4 Dnevna soba Luc DIMM 2/8	Value	percentage (0..100%)	No	No
 1/2/5 Dnevna soba Luc DIMM 2/9	Switching	switch	No	No
 1/2/6 Dnevna soba Luc DIMM 2/9	Status	switch	No	No
 1/2/7	Dimming	dimming control	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 1/2 Dnevna soba Luc DIMM 2/9	Luci DIMM			No
 1/2/8 Dnevna soba Luc DIMM 2/9	dimming value feedback	percentage (0..100%)	No	No
 1/2/9 Dnevna soba Luc DIMM 2/9	Value	percentage (0..100%)	No	No
 1/2/10 Dnevna soba Luc DIMM 2/10	Switching	switch	No	No
 1/2/11 Dnevna soba Luc DIMM 2/10	Status	switch	No	No
 1/2/12 Dnevna soba Luc DIMM 2/10	Dimming	dimming control	No	No
 1/2/13 Dnevna soba Luc DIMM 2/10	dimming value feedback	percentage (0..100%)	No	No
 1/2/14 Dnevna soba Luc DIMM 2/10	Value	percentage (0..100%)	No	No
 1/2/15 Dnevna soba Luc DIMM 2/11	Switching	switch	No	No
 1/2/16 Dnevna soba Luc DIMM 2/11	Status	switch	No	No
 1/2/17 Dnevna soba Luc DIMM 2/11	Dimming	dimming control	No	No
 1/2/18 Dnevna soba Luc DIMM 2/11	dimming value feedback	percentage (0..100%)	No	No
 1/2/19 Dnevna soba Luc DIMM 2/11	Value	percentage (0..100%)	No	No
 1/3	Zaluzije			No
 1/3/18 Dnevna soba Zaluzije Z5	blinds position feedback	1 byte	No	No
 1/3/19 Dnevna soba Zaluzije Z5	slat position feedback	1 byte	No	No
 1/3/20 Dnevna soba Zaluzije Z5	Movement	up/down	No	No
 1/3/21 Dnevna soba Zaluzije Z5	Step/Stop	step	No	No
 1/3/22 Dnevna soba Zaluzije Z5	Wind alert	alarm	No	No
 1/3/23	Rain alert	alarm	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 1/3 Dnevna soba Zaluzije Z5	Zaluzije			No
 1/3/24 Dnevna soba Zaluzije Z5	blinds position	percentage (0..100%)	No	No
 1/3/25 Dnevna soba Zaluzije Z5	slat position	percentage (0..100%)	No	No
 1/4	Vrata			No
 1/5	PorabaToka ON/OFF			No
 1/6	Ostalo			No
 2	Jedilnica			No
 2/0	Luci ON/OFF			No
 2/1	Luci DIMM			No
 2/1/0 Jedilnica Luc DIMM 2/7	Switching	switch	No	No
 2/1/1 Jedilnica Luc DIMM 2/7	Status	switch	No	No
 2/1/2 Jedilnica Luc DIMM 2/7	Dimming	dimming control	No	No
 2/1/3 Jedilnica Luc DIMM 2/7	dimming value feedback	percentage (0..100%)	No	No
 2/1/4 Jedilnica Luc DIMM 2/7	Value	percentage (0..100%)	No	No
 2/2	Zaluzije			No
 2/3	Vrata			No
 2/4	PorabaToka ON/OFF			No
 2/5	Ostalo			No
 3	Kabinet			No
 3/0	Luci ON/OFF			No
 3/0/13 Kabinet Luc ON/OFF 1/4	Switching	switch	No	No
 3/0/14 Kabinet Luc ON/OFF 1/4	Status	switch	No	No
 3/1	Luci DIMM			No
 3/2	Zaluzije			No
 3/2/0 Kabinet Zaluzije Z6	blinds position feedback	1 byte	No	No
 3/2/1 Kabinet Zaluzije Z6	slat position feedback	1 byte	No	No
 3/2/30	Movement	up/down	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 3/2 Kabinet Zaluzije Z6	Zaluzije			No
 3/2/31 Kabinet Zaluzije Z6	Step/Stop	step	No	No
 3/2/32 Kabinet Zaluzije Z6	Wind alert	alarm	No	No
 3/2/33 Kabinet Zaluzije Z6	Rain alert	alarm	No	No
 3/2/34 Kabinet Zaluzije Z6	blinds position	percentage (0..100%)	No	No
 3/2/35 Kabinet Zaluzije Z6	slat position	percentage (0..100%)	No	No
 3/3	Vrata			No
 3/4	PorabaToka ON/OFF			No
 3/5	Ostalo			No
 4	Kopalnica			No
 4/0	Luci ON/OFF			No
 4/1	Luci DIMM			No
 4/1/0 Kopalnica Luc DIMM 1/6	Switching	switch	No	No
 4/1/1 Kopalnica Luc DIMM 1/6	Status	switch	No	No
 4/1/2 Kopalnica Luc DIMM 1/6	Dimming	dimming control	No	No
 4/1/3 Kopalnica Luc DIMM 1/6	dimming value feedback	percentage (0..100%)	No	No
 4/1/4 Kopalnica Luc DIMM 1/6	Value	percentage (0..100%)	No	No
 4/1/5 Kopalnica Luc DIMM 1/7	Switching	switch	No	No
 4/1/6 Kopalnica Luc DIMM 1/7	Status	switch	No	No
 4/1/7 Kopalnica Luc DIMM 1/7	Dimming	dimming control	No	No
 4/1/8 Kopalnica Luc DIMM 1/7	dimming value feedback	percentage (0..100%)	No	No
 4/1/9 Kopalnica Luc DIMM 1/7	Value	percentage (0..100%)	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 4/2	Zaluzije			No
 4/2/3 Kopalnica Zaluzije Z3	blinds position feedback	1 byte	No	No
 4/2/4 Kopalnica Zaluzije Z3	slat position feedback	1 byte	No	No
 4/2/10 Kopalnica Zaluzije Z3	Movement	up/down	No	No
 4/2/11 Kopalnica Zaluzije Z3	Step/Stop	step	No	No
 4/2/12 Kopalnica Zaluzije Z3	Wind alert	alarm	No	No
 4/2/13 Kopalnica Zaluzije Z3	Rain alert	alarm	No	No
 4/2/14 Kopalnica Zaluzije Z3	blinds position	percentage (0..100%)	No	No
 4/2/15 Kopalnica Zaluzije Z3	slat position	percentage (0..100%)	No	No
 4/3	Vrata			No
 4/4	PorabaToka ON/OFF			No
 4/4/0 Kopalnica Radiator	ON/OFF - classic	1 bit	No	No
 4/4/1 Kopalnica Radiator	ON/OFF - staircase	1 bit	No	No
 4/4/2 Kopalnica Radiator	ON/OFF Satus	1 bit	No	No
 4/4/3 Kopalnica Radiator	ElektricniTok Status	2 bytes	No	No
 4/4/4	RadiatorKopalnicaSignalFromTaster	1 bit	No	No
 4/5	Ostalo			No
 5	Kuhinja			No
 5/0	Luci ON/OFF			No
 5/1	Luci DIMM			No
 5/1/0 Kuhinja Luc DIMM 2/5	Switching	switch	No	No
 5/1/1 Kuhinja Luc DIMM 2/5	Status	switch	No	No
 5/1/2 Kuhinja Luc DIMM 2/5	Dimming	dimming control	No	No
 5/1/3 Kuhinja Luc DIMM 2/5	dimming value feedback	percentage (0..100%)	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 5/1	Luci DIMM			No
 5/1/4	Value	percentage (0..100%)	No	No
	Kuhinja Luc DIMM 2/5			
 5/1/5	Switching	switch	No	No
	Kuhinja Luc DIMM 2/6			
 5/1/6	Status	switch	No	No
	Kuhinja Luc DIMM 2/6			
 5/1/7	Dimming	dimming control	No	No
	Kuhinja Luc DIMM 2/6			
 5/1/8	dimming value feedback	percentage (0..100%)	No	No
	Kuhinja Luc DIMM 2/6			
 5/1/9	Value	percentage (0..100%)	No	No
	Kuhinja Luc DIMM 2/6			
 5/2	Zaluzije			No
 5/2/0	slat position feedback	1 byte	No	No
	Kuhinja Zaluzije Z4			
 5/2/9	blinds position feedback	1 byte	No	No
	Kuhinja Zaluzije Z4			
 5/2/10	Movement	up/down	No	No
	Kuhinja Zaluzije Z4			
 5/2/11	Step/Stop	step	No	No
	Kuhinja Zaluzije Z4			
 5/2/12	Wind alert	alarm	No	No
	Kuhinja Zaluzije Z4			
 5/2/13	Rain alert	alarm	No	No
	Kuhinja Zaluzije Z4			
 5/2/14	blinds position	percentage (0..100%)	No	No
	Kuhinja Zaluzije Z4			
 5/2/15	slat position	percentage (0..100%)	No	No
	Kuhinja Zaluzije Z4			
 5/3	Vrata			No
 5/4	PorabaToka ON/OFF			No
 5/4/0	ON/OFF	1 bit	No	No
	Kuhinja Pecica1			
 5/4/1	ON/OFF Satus	1 bit	No	No
	Kuhinja Pecica1			
 5/4/2	ElektricniTok Status	2 bytes	No	No
	Kuhinja Pecica1			

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 5/4	PorabaToka ON/OFF			No
 5/4/3 Kuhinja Pecica2	ON/OFF	1 bit	No	No
 5/4/4 Kuhinja Pecica2	ON/OFF Satus	1 bit	No	No
 5/4/5 Kuhinja Pecica2	ElektricniTok Status	2 bytes	No	No
 5/4/6 Kuhinja Pomivalni stroj	ON/OFF	1 bit	No	No
 5/4/7 Kuhinja Pomivalni stroj	ON/OFF Satus	1 bit	No	No
 5/4/8 Kuhinja Pomivalni stroj	ElektricniTok Status	2 bytes	No	No
 5/5	Ostalo			No
 6	Pralnica			No
 6/0	Luci ON/OFF			No
 6/1	Luci DIMM			No
 6/2	Zaluzije			No
 6/3	Vrata			No
 6/4	PorabaToka ON/OFF			No
 6/4/0 Pralnica Pralni stroj	ON/OFF	1 bit	No	No
 6/4/1 Pralnica Pralni stroj	ON/OFF Satus	1 bit	No	No
 6/4/2 Pralnica Pralni stroj	ElektricniTok Status	2 bytes	No	No
 6/4/3 Pralnica Susilni stroj	ON/OFF	1 bit	No	No
 6/4/4 Pralnica Susilni stroj	ON/OFF Satus	1 bit	No	No
 6/4/5 Pralnica Susilni stroj	ElektricniTok Status	2 bytes	No	No
 6/5	Ostalo			No
 7	Soba1			No
 7/0	Luci ON/OFF			No
 7/0/10 Soba1 Luc ON/OFF 1/10	Switching	switch	No	No
 7/0/11 Soba1 Luc ON/OFF 1/10	Status	switch	No	No
 7/1	Luci DIMM			No
 7/1/0 Soba1 Luc DIMM 1/8	Switching	switch	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 7/1	Luci DIMM			No
 7/1/1 Soba1 Luc DIMM 1/8	Status	switch	No	No
 7/1/2 Soba1 Luc DIMM 1/8	Dimming	dimming control	No	No
 7/1/3 Soba1 Luc DIMM 1/8	dimming value feedback	percentage (0..100%)	No	No
 7/1/4 Soba1 Luc DIMM 1/8	Value	percentage (0..100%)	No	No
 7/1/5 Soba1 Luc DIMM 1/9	Switching	switch	No	No
 7/1/6 Soba1 Luc DIMM 1/9	Status	switch	No	No
 7/1/7 Soba1 Luc DIMM 1/9	Dimming	dimming control	No	No
 7/1/8 Soba1 Luc DIMM 1/9	dimming value feedback	percentage (0..100%)	No	No
 7/1/9 Soba1 Luc DIMM 1/9	Value	percentage (0..100%)	No	No
 7/2	Zaluzije			No
 7/2/0 Soba1 Zaluzije Z8	blinds position feedback	1 byte	No	No
 7/2/1 Soba1 Zaluzije Z8	slat position feedback	1 byte	No	No
 7/2/12 Soba1 Zaluzije Z8	Movement	up/down	No	No
 7/2/13 Soba1 Zaluzije Z8	Step/Stop	step	No	No
 7/2/14 Soba1 Zaluzije Z8	Wind alert	alarm	No	No
 7/2/15 Soba1 Zaluzije Z8	Rain alert	alarm	No	No
 7/2/16 Soba1 Zaluzije Z8	blinds position	percentage (0..100%)	No	No
 7/2/17 Soba1 Zaluzije Z8	slat position	percentage (0..100%)	No	No
 7/3	Vrata			No
 7/4	PorabaToka ON/OFF			No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 7/5	Ostalo			No
 8	Soba2			No
 8/0	Luci ON/OFF			No
 8/0/10	Switching	switch	No	No
Soba2 Luc ON/OFF - 1/13				
 8/0/11	Status	switch	No	No
Soba2 Luc ON/OFF - 1/13				
 8/1	Luci DIMM			No
 8/1/0	Switching	switch	No	No
Soba2 Luc DIMM 1/11				
 8/1/1	Status	switch	No	No
Soba2 Luc DIMM 1/11				
 8/1/2	Dimming	dimming control	No	No
Soba2 Luc DIMM 1/11				
 8/1/3	dimming value feedback	percentage (0..100%)	No	No
Soba2 Luc DIMM 1/11				
 8/1/4	Value	percentage (0..100%)	No	No
Soba2 Luc DIMM 1/11				
 8/1/5	Switching	switch	No	No
Soba2 Luc DIMM 1/12				
 8/1/6	Status	switch	No	No
Soba2 Luc DIMM 1/12				
 8/1/7	Dimming	dimming control	No	No
Soba2 Luc DIMM 1/12				
 8/1/8	dimming value feedback	percentage (0..100%)	No	No
Soba2 Luc DIMM 1/12				
 8/1/9	Value	percentage (0..100%)	No	No
Soba2 Luc DIMM 1/12				
 8/2	Zaluzije			No
 8/2/0	blinds position feedback	1 byte	No	No
Soba2 Zaluzije Z7				
 8/2/1	slat position feedback	1 byte	No	No
Soba2 Zaluzije Z7				
 8/2/12	Movement	up/down	No	No
Soba2 Zaluzije Z7				
 8/2/13	Step/Stop	step	No	No
Soba2 Zaluzije Z7				
 8/2/14	Wind alert	alarm	No	No
Soba2 Zaluzije Z7				

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 8/2	Zaluzije			No
 8/2/15 Soba2 Zaluzije Z7	Rain alert	alarm	No	No
 8/2/16 Soba2 Zaluzije Z7	blinds position	percentage (0..100%)	No	No
 8/2/17 Soba2 Zaluzije Z7	slat position	percentage (0..100%)	No	No
 8/3	Vrata			No
 8/3/4 Soba2 V5 - vrata	Vrata V5 Status	switch	No	No
 8/4	PorabaToka ON/OFF			No
 8/5	Ostalo			No
 9	Spalnica			No
 9/0	Luci ON/OFF			No
 9/0/0 Spalnica Luc ON/OFF 2/1	Switching	switch	No	No
 9/0/1 Spalnica Luc ON/OFF 2/1	Status	switch	No	No
 9/0/7 Spalnica Luc ON/OFF 2/3	Switching	switch	No	No
 9/0/8 Spalnica Luc ON/OFF 2/3	Status	switch	No	No
 9/0/9 Spalnica Luc ON/OFF 2/4	Switching	switch	No	No
 9/0/10 Spalnica Luc ON/OFF 2/4	Status	switch	No	No
 9/1	Luci DIMM			No
 9/1/2 Spalnica Luc DIMM 2/2	Switching	switch	No	No
 9/1/3 Spalnica Luc DIMM 2/2	Status	switch	No	No
 9/1/4 Spalnica Luc DIMM 2/2	Dimming	dimming control	No	No
 9/1/5 Spalnica Luc DIMM 2/2	dimming value feedback	percentage (0..100%)	No	No
 9/1/6 Spalnica Luc DIMM 2/2	Value	percentage (0..100%)	No	No
 9/2	Zaluzije			No
 9/2/0	blinds position feedback	1 byte	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 9/2 Spalnica Zaluzije Z2	Zaluzije			No
 9/2/1 Spalnica Zaluzije Z2	slat position feedback	1 byte	No	No
 9/2/11 Spalnica Zaluzije Z2	Movement	up/down	No	No
 9/2/12 Spalnica Zaluzije Z2	Step/Stop	step	No	No
 9/2/13 Spalnica Zaluzije Z2	Wind alert	alarm	No	No
 9/2/14 Spalnica Zaluzije Z2	Rain alert	alarm	No	No
 9/2/15 Spalnica Zaluzije Z2	blinds position	percentage (0..100%)	No	No
 9/2/16 Spalnica Zaluzije Z2	slat position	percentage (0..100%)	No	No
 9/3	Vrata			No
 9/3/0 Spalnica V8 - vrata	Vrata V8 Status	1 bit	No	No
 9/3/1 Spalnica V9 - vrata	Vrata V9 Status	switch	No	No
 9/4	PorabaToka ON/OFF			No
 9/5	Ostalo			No
 10	WC			No
 10/0	Luci ON/OFF			No
 10/0/0 WC Luc ON/OFF 1/5	Switching	switch	No	No
 10/0/1 WC Luc ON/OFF 1/5	Status	switch	No	No
 10/1	Luci DIMM			No
 10/2	Zaluzije			No
 10/3	Vrata			No
 10/4	PorabaToka ON/OFF			No
 10/4/0 WC Radiator	ON/OFF - classic	1 bit	No	No
 10/4/1 WC Radiator	ON/OFF - staircase	switch	No	No
 10/4/2 WC Radiator	ON/OFF Satus	1 bit	No	No
 10/4/3 WC Radiator	ElektricniTok Status	2 bytes	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 10/4	PorabaToka ON/OFF			No
 10/4/3	ElektricniTok Status	2 bytes	No	No
WC Radiator				
 10/4/4	RadiatorWCSignalFromTaster	switch	No	No
 10/5	Ostalo			No
 11	Terasa			No
 12	Skupno			No
 12/0	Luci			No
 12/0/0	AllLightsSwitch	switch	No	No
 12/0/1	2/1, 2/2, 2/3, 2/4 - switch	switch	No	No
 12/0/2	2/2, 2/3, 2/4 - switch	1 bit	No	No
 12/0/3	1/8, 1/9, 1/10 - switch	switch	No	No
 12/0/4	1/11, 1/12, 1/13 - switch	switch	No	No
 12/0/5	2/5, 2/6, 2/7 - switch	1 bit	No	No
 12/0/6	2/5, 2/6 - switch	switch	No	No
 12/0/7	2/5, 2/6 - dimming	dimming control	No	No
 12/0/8	2/9, 2/10, 2/11 - switch	1 bit	No	No
 12/0/9	1/1, 1/2, 1/3 - switch	switch	No	No
 12/0/10	1/1, 1/2, 1/3, 2/5, 2/6, 2/7, 2/8 - switch	switch	No	No
 12/0/11	2/5, 2/6, 2/7, 2/8 - switch	switch	No	No
 12/0/12	1/6, 1/7, 2/1, 2/2, 2/3, 2/4 - switch	switch	No	No
 12/0/13	MasterOFF	switch	No	No
 12/0/14	1/6, 1/7 - switch	1 bit	No	No
 12/0/15	1/6, 1/7 - dimming	4 bit	No	No
 12/0/16	2/5, 2/6, 2/7 - switch	switch	No	No
 12/0/17	2/5, 2/6, 2/7 - dimming	dimming control	No	No
 12/0/18	2/9, 2/10 - switch	switch	No	No
 12/0/19	2/9, 2/10 - dimming	dimming control	No	No
 12/1	Rekuperator			No
 12/1/0	RekuperatorSignalFromTaster	switch	No	No
 12/1/1	RekuperatorVentilationPreset1 - switch	switch	No	No
 12/1/2	RekuperatorVentilationPreset1 - status	switch	No	No
 12/1/3	RekuperatorVentilationPreset2 - switch	switch	No	No
 12/1/4	RekuperatorVentilationPreset2 - status	switch	No	No
 12/1/5	RekuperatorVentilationPreset3 - switch	switch	No	No
 12/1/6	RekuperatorVentilationPreset3 - status	switch	No	No
 12/1/7	RekuperatorVentilationPresetAway - switch	switch	No	No
 12/1/8	RekuperatorVentilationPresetAway - status	switch	No	No
 12/1/9	RekuperatorAutoMode - switch	enable	No	No
 12/1/10	RekuperatorAutoMode - status	enable	No	No
 12/1/11	RekuperatorAwayFunction - switch	switch	No	No
 12/1/12	RekuperatorAwayFunction - status	switch	No	No

Address Description Comments	Name	Length	Central	Pass through Line Coupler
 12/1	Rekuperator			No
 12/1/13	RekuperatorAirflow (m3/h) - status	flow rate (m³/h)	No	No
 12/1/14	RekuperatorRoomTemperature - status	temperature (°C)	No	No
 12/1/15	RekuperatorExtractTemperature - status	temperature (°C)	No	No
 12/1/16	RekuperatorExhaustTemperature - status	temperature (°C)	No	No
 12/1/17	RekuperatorOutdoorTemperature - status	temperature (°C)	No	No
 12/1/18	RekuperatorSupplyTemperature - status	temperature (°C)	No	No
 12/1/19	RekuperatorRoomHumidity - status	percentage (0..100%)	No	No
 12/1/20	RekuperatorExtractHumidity - status	percentage (0..100%)	No	No
 12/1/21	RekuperatorExhaustHumidity - status	percentage (0..100%)	No	No
 12/1/22	RekuperatorOutdoorHumidity - status	percentage (0..100%)	No	No
 12/1/23	RekuperatorSupplyHumidity - status	percentage (0..100%)	No	No
 12/1/24	RekuperatorFilterReplace (h) - status	time (h)	No	No
 12/1/25	RekuperatorFilterDirty - status	boolean	No	No
 12/1/26	RekuperatorStateError - status	percentage (0..100%)	No	No
 12/2	ZunanjiSistem			No
 12/2/0	LedTrakShelly1 - switch	1 bit	No	No
 12/2/1	LedTrakShelly2 - switch	1 bit	No	No
 12/2/2	LedTrakShelly3 - switch	1 bit	No	No
 12/2/3	LedTrakShelly4 - switch		No	No
 12/3	Zaluzije			No
 12/3/0	AllBlindsPosition	1 byte	No	No